

3 WEEK LOOK-AHEAD SCHEDULE

AGILENT FLOOR 1 OFFICE RENOVATION



	X = scheduled							D = delayed							H = holiday						
	7/18/2022	7/19/2022	7/20/2022	7/21/2022	7/22/2022	7/23/2022	7/24/2022	7/25/2022	7/26/2022	7/27/2022	7/28/2022	7/29/2022	7/30/2022	7/31/2022	8/1/2022	8/2/2022	8/3/2022	8/4/2022	8/5/2022	8/6/2022	8/7/2022
SUBCONTRACTOR - TASK	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su
BRAUN & BUTLER																					
B&L CONSTRUCTION																					
West Wall to Deck, Sound Isolation		X																			
Pantry Wall Align with Storage Wall			X																		
Install Wall Angle									X												
Install Grid										X	X										
Install Ceiling Tile											X	X									
L.O. ELECTRIC																					
Rough in Data, Electrical															X						
Install Lights															X	X					
MEDEL PAINTING																					
Tape & Float				X	X																
Paint For Wall Angle								X													
Paint Walls								X	X												
AIRCRAFT MECHANICAL																					
Install Grills, Diffusers															X						
FLOORCRAFT																					
Demo Carpet Tile																X	X				
Install Carpet Tile																X	X				
K.C.I.																					
Install New Stops, Waste Line									X												
Set Fixtures									X												
CONVERGINT TECHNOLOGIES																					
Install Devices											X										
Test System											X										
Polish Pantry Floor												X									
SLOAN																					
Install Millwork								X													
J J CONSTRUCTION CLEANING																					
Final Clean																		X			