

3 WEEK LOOK-AHEAD SCHEDULE

REGION 13 MARBLE FALLS



	X = scheduled					D = delayed			H = holiday							BRADLEY BUTLER CONTRACT SCHEDULE						
SUBCONTRACTOR - TASK	2/6/2023	2/7/2023	2/8/2023	2/9/2023	2/10/2023	2/11/2023	2/12/2023	2/13/2023	2/14/2023	2/15/2023	2/16/2023	2/17/2023	2/18/2023	2/19/2023	2/20/2023	2/21/2023	2/22/2023	2/23/2023	2/24/2023	2/25/2023	2/26/2023	
	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	
BJ ELECTRIC																						
Rough in walls/overhead	x	x	x																			
Better temp lighting	x																					
Added low voltage	x	x	x		x																	
Rough in new stud walls	x																					
Front of building sign	x	x																				
Fire alram conduits aobve ceiling	x	x	x	x																		
Pull wire?	x	x	x	x	x			x	x	x	x											
SOUTHERN STAR STEEL																						
FAST TRACK ERECTION		x																				
Steel columns	x																					
B&L DRYWALL																						
Start tunnel framing	x	x	x	x	x																	
Replace TBB for painter	x	x																				
Start 2nd side sheet rock				x	x			x														
Turr down after steel partition support			x	x																		
Sheet rock tunnel lid										x	x	x										
Frame tunnel system hallways			x	x	x																	
Blocking 100%	x																					
Door frames					x							x										
Insulation on some walls			x	x	x			x	x	x												
Layout partition pockets			x	x																		
QUALITY PLUMBING																						
Pipe insulation 100%	x	x																				
Rough in overhead	x																					
Sump(late)	x	x	x																			
Cap unused VTR	x																					
Existing Hose bib active	x																					
AIRCRAFT MECHANICAL																						
Ductwork Overhead	x	x																				
Controls/ Piping in wall		x	x	x																		
Duct insy	x	x	x	x	x			x								x	x	x				
MEDEL PAINTING																						
Patch walls?								x	x	x	x											
OWNER																						
keying info	x																					
paint colors/all selections	x																					
All low votage wiring above ceilings								x	x	x	x											
ROB PELLETIER PARTITIONS																						
Field measure and check layout					x																	
Install track													x									