



WD = Weather Delay

Active on schedule
Inactive on schedule
cont. =continued to next week

weekend
X= Scheduled
D= delayed

(X) = Possible Scheduled Day

Holiday

Region 13 La Grange	Date 3/22/2023															
6 Week Look Ahead	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday
Item	3/23/2023	3/24/2023	3/25/2023	3/26/2023	3/27/2023	3/28/2023	3/29/2023	3/30/2023	3/31/2023	4/1/2023	4/2/2023	4/3/2023	4/4/2023	4/5/2023	4/6/2023	4/7/2023
Braun & Butler																
-roof repair			PENDING	APPROVAL												
-low voltage rough			PENDING	OWNER												
-building signage submittals																
-light fixture submittals																
-coiling door for transaction counter																
-caulk exterior expansion joints																
-release doors/frames/hardware																
-doors and hardware onsite			MAY													
-doorframes onsite																
-GC pre-punch																
-OA punch walk																
-punch list work																
-final clean																
-demobilize																
-asbuilts																
-install operable partitions																
-close up furrdowns for partitions																
Duval																
-trim out area C					X	X	X	X	X							
-trim out area B												X	X	X	X	X
-make up boxes B/C	X	X			X	X	X	X	X							
-make up boxes area A												X	X	X	X	X
-above ceiling inspection			PENDING	FIXTURES												
-pullwire area A	X	X														
-energize			PENDING	GEAR	X	X	X	X	X							
-power on for RTUs	X	X			X	X	X	X	X							
-power to roof mechincal units	X	X			X	X	X	X	X							
-exterior lighting												X	X	X	X	X
-ceiling rough in	X	X														
-roof work	X	X			X	X	X	X	X							
-FA back box rough in	X	X			X	X	X	X	X			X	X	X	X	X
-ceiling trim out area B			NEED	FIXTURES												
-ceiling trim out area C			NEED	FIXTURES												
-ceiling trim out area a			NEED	FIXTURES												
Aircraft																
-above ceiling rough area C	X	X														
-above ceiling rough area B	X	X	PENDING	TRANSITIONS												
-insulate grilles	X	X														
-above ceiling inspection																
-insulate	X	X														
-roof work	X	X			X	X	X	X	X							
-HVAC Startup					X	X	X	X	X							

-grille out ceilings corridors Area B		X			X	X	X	X	X							
-grille out ceilings corridors Area C		X			X	X	X	X	X							
-ceiling layout Classrooms	D	D	PENDING	GRID	D	D	X	X	X							
-grille out A												X	X	X	X	X
-rtu repairs			PENDING	CO	X	X	X	X	X							
-trim out t-stats																
Holmans																
-cut/cap at lift station												X	X	X	X	
-cut/cap existing plumbing	X	X														
-shower												X	X			
-top-out inspection																
-set out												X	X	X	X	X
-punch list																
-plumbing final																
-asbuilts																
ARC																
-chemical removal			ASAP													
B&L																
-ceiling grid Area C		X			X											
-ceiling grid area B	D	D			D	D	X	X	X			X	X	X	X	X
-ceiling grid area A												X	X	X	X	X
-furrdowns for steel beams	X	X			X	X	X									
-door frames																
-drop ceiling tile										PENDING	LIGHTS					
-doors and hardware			MAY													
Fast Track																
Paramount																
-ceramic tile in restrooms	X	X														
-grind shower floor	X	X			X	X	X									
-float C												X	X			
-float B														X	X	X
-float A																
-flooring area C																
-flooring area B																
-flooring area A																
-wall base C																
-wall base B/A																
JLT Ginther																
-install Tas												X	X	X	X	X
Rob Pelletier																
-field measure	X															
-overhead track install	X	X														
-install operable partitions			JULY													
A1 Concrete																

