

HPBC - BASEMENT RENOVATION



* = scheduled

SUBCONTRACTOR - TASK	11/28/2022							12/5/2022							12/12/2022						
	M	T	W	TH	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su
B&B Construction																					
Young & Pratt																					
- Cont. to extending new refrigerant lines to Condensers	*	*	*	*	*			*	*	*	*	*									
- Cont. flex duct drop installation	*	*	*	*	*																
- DX Coils to be Delivered to Y&P Yard								*	*												
- Start DX Coil Installation @ AHU #9 & #10										*	*	*									
- Start-up AHU #9 & #10																					
- Cont. DX Coil Installation @ All AHU's															*	*	*	*	*	*	
Doyle Electric																					
- Cont. Homerun Conduit rough O/H	*	*	*	*	*																
- Cont. to Pull wire as Required	*	*	*	*	*																
- Install Permanent Power to Light Fixtures	*	*	*	*	*																
- Extend Conduit to Condensers in Mech. Yards								*	*	*	*	*									
- Extend / Connect Power to AHU #9 & #10															*	*	*				
- Start Some Panel Guts Installation				*	*			*	*												
B&L Construction																					
- Confirm Ceiling Grid @ All Rooms									*												
- Cont. Ceiling Border Tile Installation									*	*	*	*									
- Cont. Ceiling Tile Installation @ Sprinkler Heads											*	*									
CenTex Flooring																					
- Cont. Ceramic Wall Tile @ Kitchen Area	*	*	*	*	*			*	*	*	*	*									
- Start Toilet Room Ceramic Tile											*	*			*	*	*	*	*		
Capitol Fire Alarm Systems																					
- Start Ceiling Device Installation	*	*	*	*	*																
- Install Expansion Panel next to FACP								*	*	*	*	*									
- F/A System PRE-TEST																*	*				
Capitol Sprinkler Systems																					
- Start Sprinkle Head Modification / Relocation	*	*	*	*	*			*	*	*	*	*									
- Modify Riser Assembly															*	*	*	*			
- Wet Sprinkler Pre-Test																				*	
Rock Solid Plaster																					
- Deliver Material to site					*			*													
- Start Plaster Repair @ All Locations								*	*	*	*	*			*	*	*	*	*		