

HPBC - BASEMENT RENOVATION



* = scheduled

SUBCONTRACTOR - TASK	12/19/2022	12/20/2022	12/21/2022	12/22/2022	12/23/2022	12/24/2022	12/25/2022	12/26/2022	12/27/2022	12/28/2022	12/29/2022	12/30/2022	12/31/2022	1/1/2023	1/2/2023	1/3/2023	1/4/2023	1/5/2023	1/6/2023	1/7/2023	1/8/2023
	M	T	W	TH	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su
B&B Construction							H	H						H	H						
							H	H						H	H						
Young & Pratt							H	H						H	H						
- Cont. to extend new refrigerant lines to Condensers							H	H		*	*	*		H	H	*	*	*	*		
- Cont. DX Coil Installation @ All AHU's	*	*	*	*	*		H	H	*					H	H						
- Pressure Test Coils AHU #9 & #10		*	*	*			H	H						H	H						
- Extend Refrigerant Lines to coils when installed							H	H		*	*	*		H	H	*					
- Pressure Test Remaining AHU Coils as Installed							H	H			*	*		H	H	*	*	*	*		
- Start-up AHU #9							H	H						H	H						
							H	H						H	H						
Doyle Electric							H	H						H	H						
- Install conduit for 208 v. Control Panels				*	*		H	H	*	*	*	*		H	H	*	*	*			
- Cont. to Pull wire as Required	*	*	*	*	*		H	H	*	*	*	*		H	H	*	*	*			
- Extend Conduit to Condensers in Mech. Yards							H	H	*	*	*	*		H	H	*	*	*	*		
- Extend / Connect Power to AHU #9 & #10		*	*	*	*		H	H						H	H						
- Extend / Connect Power to AHU #5 & #6							H	H						H	H	*	*	*			
- Delivery of Panel HEN and Installation				*	*		H	H	*					H	H						
- Delivery of Panel HWC Gear and Installation				*	*		H	H	*	*	*			H	H						
- Install Gear & Pull Wire to HEN Panel					*		H	H	*					H	H						
- Install VFD to AHU #9 & #10; Pull Wire			*	*	*		H	H	*	*				H	H						
- Demo and Rough-in New Devices 2nd Fl.		*	*				H	H						H	H						
- Trim out 2nd Floor Headmaster Office							H	H				*		H	H	*	*				
- F/A Conduit Rough in Elevator Pit							H	H						H	H	*					
							H	H						H	H						
B&L Construction							H	H						H	H						
- Drywall @ 2nd Floor Admin Offices		*	*	*	*		H	H						H	H						
- Install Ceiling Grid @ 2nd floor Headmaster Suite							H	H				*		H	H						
- Install Ceiling Tile @ 2nd floor Headmaster Suite							H	H						H	H			*	*		
- Relocate Shelving Units to New Pastor Suite 1st				*	*		H	H	*	*				H	H						
							H	H						H	H						
CenTex Flooring							H	H						H	H						
- Cont. Grout of Ceramic Wall Tile @ Kitchen Area	*	*	*	*	*		H	H	*	*				H	H						
- Toilet Room Ceramic Tile @ Basement	*	*	*	*			H	H	*	*	*	*		H	H	*	*				
- Toilet Room Ceramic Floor Tile @ 1st Floor			*				H	H			*	*		H	H						
- Toilet Room Ceramic Wall Tile @ 1st Floor							H	H		*	*	*		H	H	*	*	*			
- Grout at 1st Floor Restrooms							H	H						H	H			*	*		
							H	H						H	H						
Capitol Fire Alarm Systems							H	H						H	H						
- Complete Device Installation							H	H						H	H		*				
- Install Expansion Panel next to FACP							H	H						H	H		*	*			
- F/A System PRE-TEST							H	H						H	H			*	*		
							H	H						H	H						
Capitol Sprinkler Systems							H	H						H	H						
- Sprinkle Head Modification / Relocation	*	*	*	*	*		H	H	*	*				H	H						
- Modify Riser Assembly							H	H						H	H	*	*	*			
- Wet Sprinkler Pre-Test							H	H						H	H				*		
							H	H						H	H						
TownLake Flooring							H	H						H	H						
- LVT Installation @ 2nd Floor Admin. Area		*	*	*	*		H	*	*	*				H	H						
							H	H						H	H						
Medel Painting							H	H						H	H						
- Tape & Float New Walls @ 2nd Fl. Headmaster			*	*	*		H	H						H	H						
- Prime & 1st Coat Chair-rail					*		H	H						H	H						
- Paint Walls @ 2nd Floor Admin.							H	H		*	*	*		H	H						
							H	H						H	H						
Travis Millwork							H	H						H	H						
- Install Chair-rail @ Gathering Room							H	H			*	*		H	H	*	*	*	*		