## **HPBC - BASEMENT RENOVATION**



\* = scheduled

	10/31/2022	11/1/2022	11/2/2022	11/3/2022	11/4/2022	11/5/2022	11/6/2022	11/7/2022	11/8/2022	11/9/2022	11/10/2022	11/11/2022	11/12/2022	11/13/2022	11/14/2022	11/15/2022	11/16/2022	11/17/2022	11/18/2022	11/19/2022	11/20/2022
SUBCONTRACTOR - TASK	м	T	w	TH	F	Sa	Su	м	T	w	Th	F	Sa	Su	м	Т	w	Th	F	Sa	Su
B&B Construction																					
Young & Pratt																					
- Cont. to extending new refrigerant lines to Condenser	*	*	*	*	*			*	*	*	*	*			*	*	*	*	*		
- Set all condensers but two			*																		
- Hang AHU #7.1 & #7.2		*		*					*	*	*										
- Install condensate @ AHU 7.2				*	*																
- DX Coils to ship																			*		
Doyle Electric																					
- Cont. Homerun Conduit rough O/H	*	*	*	*	*			*	*	*	*	*									
- Pull wire	*	*	*	*	*			*	*	*	*	*			*	*	*	*	*		
- Install receptacles																					
- Extend Conduit to Mechanical Yards	*	*	*	*	*			*	*	*	*	*									
B&L Construction																					
- Cont. Ceiling Grid @ All Rooms					*			*	*	*	*	*			*	*					
- Install ceiling grid hanger wires throughout		*	*	*																	
Medel Painting																					
- Tape-Float-Sand all walls	*	*																			
- Texturing All Walls		*	*		*																
- Prime Coat			*	*																	
- 1st Finish Coat				*	*			*	*	*	*	*									
- Start HM Prep & Paint					*			*	*	*											
- Start Final Coat															*	*	*	*	*		
Presidio																					
- Install Temporary Fencing @ Mech. Yards	*																				
- Wood Fencing @ West Mech. Yard		*		*																	
- Wood Fencing @ NW Mech. Yard	*			*																	
- Wood Fencing @ NE Mech. Yard			*	*																	
- Start Interior Handrail Fabrication	*	*	*	*																	