

3 WEEK LOOK-AHEAD SCHEDULE

REGION 13 MARBLE FALLS



	X = scheduled						D = delayed			H = holiday							B = built & better construction						
	2/13/2023	2/14/2023	2/15/2023	2/16/2023	2/17/2023	2/18/2023	2/19/2023	2/20/2023	2/21/2023	2/22/2023	2/23/2023	2/24/2023	2/25/2023	2/26/2023	2/27/2023	2/28/2023	3/1/2023	3/2/2023	3/3/2023	3/4/2023	3/5/2023		
SUBCONTRACTOR - TASK	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su		
BJ ELECTRIC																							
Rough in overhead training	x	x	x	x	x			x	x														
Better temp lighting	x																						
Camera locatons	x	x	x																				
Front door button	x																						
Front of building sign(late)	x	x																					
Gear delivery confirmed	x																						
Fill out coordination sheet	x																						
Pull wire	x	x	x	x	x																		
PARAMOUNT TILE															x	x	x	x	x				
B&L DRYWALL																							
Start tunnel sheetrock	x	x	x	x	x																		
Start 2nd side sheet rock	x	x	x	x	x																		
Turn down after steel partition support			x	x																			
Sheet rock tunnel lid	x	x	x																				
Frame tunnel system hallways			x	x	x																		
Partition blocking	x																						
Door frames 6"	x	x																					
Insulation on all walls	x	x	x	x	x																		
QUALITY PLUMBING																							
Outside caps better	x	x																					
Rough in overhead	x																						
Sump(late)	x	x	x																				
Cap unused VTR	x																						
Water leak fixed	x																						
AIRCRAFT MECHANICAL																							
Unit duct tie in ordered	x	x	x	x																			
Controls/ Piping in wall(late)		x	x	x																			
Flex duct installed tied up	x	x	x	x	x																		
Trane controls in walls	x	x	x	x																			
Layout (very late)	x																						
Units hung	x	x	x																				
MEDEL PAINTING																							
Patch walls?				x	x																		
T/F/PT/P 1st coat								x	x	x	x	x			x	x	x	x	x				
OWNER																							
keying info	x																						
paint colors/all selections	x																						
All low volatge wiring above ceilings	x																						
ROB PELLETIER PARTITIONS																							
Field measure and check layout	x																						
Install track	x	x																					