Braun & Butler Construction

WD = Weather Delay
Active on schedule
Inactive on schedule
cont. =continued to next week
(X) = Possible Scheduled Day

weekend
X= Scheduled
D= delayed
Holiday

Murchison ES Restroom Renovations **Date** **6/21/2023**

6 Week Look Ahead	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday
Item	6/22/2023	6/23/2023	6/24/2023	6/25/2023	6/26/2023	6/27/2023	6/28/2023	6/29/2023	6/30/2023	7/1/2023	7/2/2023	7/3/2023	7/4/2023	7/5/2023	7/6/2023	7/7/2023
Braun & Butler																
-OFCI Tas																
-Remove doors at gang restrooms	D	D			X	X	X	X	X							
-order added door/frame	X	X														
-field verify for ambulatory stalls																
-deliver new doors and frames																
-final clean																
-demobilize																
-OAC punchwalk																
-distribute punchlist																
-punchlist																
-Asbuilts																
ARC Abatement																
-demo single restroom	X															
B&L																
-sheetrock nurse and faculty	X															
-Install sheetrock MUT A/wall angle					X											
-install sheetrock MUT B/wall angle					X	X										
-install sheetrock MUT C/wall angle						X	X									
-install sheetrock single use/wall angle							X	X								
-frame new ceilings									X			X				
-insulation	X															
-install ceiling tiles																
-install new door/frame																
BJ Electric																
-complete masonry rough in	X															
-Rough in single use	X															
-Install fixtures												X		X	X	X
-install plugs and switches					X	X	X	X	X			X				
-trim out devices																

-trim out nurse/teachers					D	D	D	D	D			X				
ARCH8																
-new door/frame/hardware delivery	D	D			D	D	D	D	D			D	D	D	D	D
Kinneys																
-rough in MUT A	X	X														
-rough in MUT B	D	D			X	X	X									
-rough in MUT C					D	D	D	X	X			X				
-rough in single use								D	D			D		X	X	
-set out teachers and nurses restrooms												X		X	X	X
-set out all fixtures																
Slater																
-install Tas																
Capitol Fire																
-relocate sprinkler heads					D	D	D	D	D			D		D	D	D
-FA device rough in														X	X	X
-FA device trim out																
Aircraft																
-rough in														X		
-set grilles														X	X	X
GQ Tile																
-tile MUT A			PENDING	TILE								X		X	X	X
-tile MUT B																
-tile MUT C																
-tile teachers and nurses restrooms	D	D			X	X	X	X	X							
-tile remaining areas (hallways and single use)																
Meetings/Inspections																
-OAC							X							X		
-foreman meeting						X								X		
-safety meeting						X								X		

Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday
7/8/2023	7/9/2023	7/10/2023	7/11/2023	7/12/2023	7/13/2023	7/14/2023	7/15/2023	7/16/2023	7/17/2023	7/18/2023	7/19/2023	7/20/2023	7/21/2023	7/22/2023	7/23/2023	7/24/2023	7/25/2023	7/26/2023	7/27/2023
																D	D	D	D
		X	X	X	X	X													

		x	x	x	x	x													
									x	x	x	x	x			x	x	x	x
		x	x	x	x	x													
												x	x						
		x																	
		x	x	x	x	x			x										
										x	x	x	x			x			
																	x	x	x
				x							x							x	
			x							x							x		
			x							x							x		

Friday	Saturday	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
7/28/2023	7/29/2023	7/30/2023	7/31/2023	8/1/2023	8/2/2023	8/3/2023	8/4/2023	8/5/2023
D			X	X	X	X	X	
								cont.
								cont.
								cont.
								cont.
								cont.
								cont.
								cont.